COMPLETION REPORT

1. Name of Work — Providing flooring and improvements to Govt Model School in Ward No. 18

2. Sanctioned Estimate No. & Date — EEH/ESTD 4/2011-12.

3. Head of Account which is chargeable : P: 177/ Zone work, PO Work.

4. Entrustment Order No. & Date : EEH/AE/WO/657/2011-12. dt 8.2.12

5. Name of the Contractor : Sri. L. Ramesh.
Job No: : 018-11-000055.

6. (a) Time stipulated for completion of the work : 60 days.
(b) Date of Completion of the work : 08.9.2013

7. Measurement recorded in : M.B. No. 1807/2012-13
from page No. 18064 to 667.
AS NO : CE(E) AS-82-352/2011-12. dt 20.9.2011
TS NO : SE(E) TS-79-162/2011-12. dt 18.9.2011.

8. Check measurement of the Asst. Exe.Engineer / Exe. Engineer : M.B. No. ....
From page No.....

9. Name of the Officer / Official Incharge of the work :

10. Asst. Exe. Engineer / Jr. Engineer : Sri. Ramesh AE W-18.

(b) Asst. Exe. Engineer : Sri. Makedane AEE(H)

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 20.00 Lakhs.	19.32 Lakhs.	~~0.68~~.	0.68 Lakhs	-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior / Asst. Engineer
Ward No.

Assistant Executive Engineer,
Bruhat Bangalore Mahanagara Palike.

Executive Engineer,
Bruhat Bangalore Mahanagara Palike.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಹಬ್ಬಾಳ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು